

Anexo 1

OBRAS PROYECTO HIDRÁULICO DE LA ZONA ORIENTE DEL VALLE DE MÉXICO

OBRAS EN PROCESO																		
1	Construcción del canal colector de los ríos del oriente en el municipio de Texcoco, Estado de México, (4,519 m)	22/11/2016	31/10/2018	522,395,667.00	244,554,354.3	39,119,453.58	205,434,900.7	76%	65%	51,358,725.2	82%	71,902,215.2	89%	61,630,470.2	97%	20,543,490.1	100%	0
2	Construcción de túnel Churubusco-Xochiaca, Estado de México y Distrito Federal	25/08/2014	31/12/2019	3,109,834,511.76	362,000,000.0	186,386,004.36	175,613,995.6	44%	44%									1,457,267,002.58
3	Construcción de túnel Chimalhuacán II, Estado de México	12/01/2015	30/11/2018	428,675,144.00	2,828,338.2	2,828,338.20	0.0	15%	95%	OBRA CANCELADA								
4	Construcción del revestimiento del dren Chimalhuacán II, Estado de México	03/11/2015	30/09/2018	691,360,114.03	236,022,439.8	107,706,203.27	128,316,236.6	94%	91%	128,316,236.6	100%	0.0	100%	0.0	100%	0.0	100%	
5	Construcción del colector de estiaje del dren Chimalhuacán II	03/11/2015	15/11/2018	698,707,861.75	259,666,489.3	156,099,973.68	103,566,515.6	78%	66%	POR FALTA DE PLURIANUALIDAD SE HIZO REDUCCIÓN DE METAS Y TERMINACIÓN ANTICIPADA								
6	Modernización, puesta en marcha y operación de la PTAR Contracorriente	26/10/2016	30/11/2018	153,606,056.86	85,911,859.4	0.00	85,911,859.4	31%	55%	8,591,185.9	34%	12,886,778.9	39%	0.0	39%	0.0	39%	OBRA CANCELADA
7	Rehabilitación de la planta de tratamiento de lodos Activados	06/12/2016	31/10/2018	160,774,006.95	69,754,346.9	56,034,760.36	13,719,586.5	89%	81%	4,801,855.3		4,115,876.0		3,429,896.6		1,371,958.7		
8	Construcción de los colectores marginales de los ríos del oriente, 1a etapa (Ríos Papalotla, Xalapango y Texcoco)	04/01/2017	30/11/2018	225,639,103.28	176,921,810.8	71,135,049.35	105,786,761.5	35%	29%	37,025,366.5	50%	31,736,028.4	70%	26,446,690.4	90%	10,578,676.1	100%	NO SE CONTINÚA HASTA QUE NO SE INICIEN LAS PTAR'S DE LA ZONA (SE REALIZA TERMINACIÓN ANTICIPADA)
9	Construcción de las lagunas de Regulación (1 y 2)	18/07/2018	15/10/2018	222,247,224.67	222,247,224.7	0.0	222,247,224.7	0%	0%									
Subtotal obras en proceso				6,213,239,690.30	1,659,906,863.30	619,309,782.80	1,040,597,080.50											1,457,267,002.58
OBRAS POR LICITAR 2018																		
10	Dragado y desazolve del lago Nabor Carrillo		30/11/2018	104,000,000.00	104,000,000.00													
11	Segunda Etapa de la Construcción del colector de estiaje del dren Chimalhuacán II Tramo 1 y 2		15/11/2018	165,990,329.29	165,990,329.29	0.00	165,990,329.3	0.00	0.00	58,096,615.3	25%	49,797,098.8	55%	41,497,582.3	90%	16,599,032.9	100.00	
Subtotal obras por licitar				269,990,329.29	269,990,329.29													0.00
Subtotal				6,483,230,019.59	1,929,897,192.59													1,457,267,002.58